



Odukpani NOGaPS

Progress of Work for Q2 2021

Expected date of operation Q4 2022





Admin Building


- **Status of work:**
96.91% Complete
- House keeping
- Internal painting
- External painting is ongoing
- Installation of window Blinds





Gate House

- **Status of Work: 96.81% Complete**
- Installation of Dampalon



Capacity Building Center

- **Status of work: 95.5% Complete**





Hostel

- **Status of work: 89.19% Completed**



Mini Park estate

- **Status of work: 87.27% Completed**



Internal Roads and Drainage

- **Status of work: Completed**
 - Roads and drainages 97.36%
 - Streetlight 18.71%
 - Walkway construction 26.61%



Manufacturing shop floor and warehouse

- **Status of work: 12.79% and 15.2% Completed respectively**
- Substructure construction
- Backfilling ongoing
- Stone basing
- DPC construction



Fire station and water treatment plant

- **Status of work: 63.69% and 59.63% Respectively**
- 1. Block work is ongoing

Mechanical infrastructure

Status of Work: 8% Completed

- Infrastructure pipe layering

